

**Minutes of the XI Meeting of the Executive Council of the
Rajiv Gandhi National Institute of Youth Development
held on 1-11-1996 in the Chamber of MOS (YA&S)**

The following were present in the Meeting:

1. Shri R. Dhanushkodi Athithan, Minister of State (YA&S)
2. Shri Bhaskar Barua, Secretary (YA&S)
3. Dr.S.Y. Quraishi, Joint Secretary (YA) & Director, RGNIYD
4. Shri Gautam Guha, Deputy Secretary
5. Smt. Amarjeet Kaur, Deputy Secretary
6. Shri P.K. Sinha, Director (Sports)
7. Shri Sanjeev Dubey, Under Secretary & AFA-in-charge
8. Capt.B. Umapathy, Registrar, RGNIYD

Other Invitees:

1. Shri M.N. Sridhar Rao, PS to MOS (YA&S)
2. Shri Suresh Goel, Architect

AGENDA ITEM NO.I

Construction of RGNIYD Campus at Sriperumbudur

1. Ratification of Award of Contract:

The Registrar apprised the Executive Council about the contract for the construction of Phase I and II of the RGNIYD Campus at Sriperumbudur awarded to M/s. Saravana Constructions Pvt. Ltd., Bangalore at a cost of Rs.10.79 Crores (Rs.10,79,34,019/-) after obtaining the approval of MOS/HRM and the progress of construction made so far. Since this was the first meeting after approval of MOS/HRM, it needed ratification of the Executive Council.

He further informed that an amount of Rs.75 lakhs was paid to the contractors towards Mobilisation Advance as per terms of the contract to avail 2% rebate offered by the contractors and the same is being recovered @ Rs.8.33 lakhs commencing from the III Running Bill of the Contractors. He mentioned that a total amount of Rs.229 lakhs was paid to the contractors including Rs.75 lakhs towards Mobilisation Advance.

Mr. P.K. Sinha stated that the agenda notes gave only the broad details of the contract and he was not aware of the earlier proceedings and the procedures followed for Award of Contract. He further said that since he was attending the Meeting of the Executive Council for the first time, he could only take note of the information furnished.

